

# UNITED CONSTRUCTION COMPANY

937, Block 7, Lorong 3A2, Demak Laut Industrial Estate, 93050 Kuching, Sarawak, Malaysia. (Co. No. 3101)  
H/P: +60128921688, +60122899066 Email : Unitedcomp1962@yahoo.com.

## QUOTATION

Date : 20th October 2021

### GALAXY AEROSPACE (M) SDN BHD

Suite 11-14, MRO Centre, Malaysia International Aerospace Centre,  
Sultan Abdul Aziz Shah Airport, 47200 Subang, Selangor, Malaysia.  
Tel: +60377347226

Attn : Mr. Azillah Matap & Mr. Azizol Mokhtar

### RE : QUOTATION FOR NEW MODULAR CONTAINER OFFICE AT BRIGET SARAWAK PGA.

We thank you for your invitation to quote, we are pleased to submit herewith our quotation for the above project for your consideration.

Item	Description	Qty	U. Rate	Amount (RM)
1.1	<b><u>Option 1</u></b> Supply 8'(H) x 8'(W) x 20'(L) Modular Container Office c/w Steel Plate Sheet bending to container type external wall cladding, 1no. Steel doors, 2nos. Aluminum sliding windows & M.S. Grills, Polyester plywood ceiling & wall, 18mm waterproof plywood floor base c/w Vinyl flooring finishing. 2 units 1HP Air- Cond, 2 unit 13Amp double socket power points, 2nos. LED tube lamps and 10 way single phase DB.	2 Units	23,500.00.	47,000.00.
1.2	Supply 8'(H) x 8'(W) x 20'(L) Modular Container Office with two separate room c/w Steel Plate Sheet bending to container type external wall cladding, 2nos. Steel doors, 2nos. Aluminum sliding windows & M.S. Grills, Polyester plywood ceiling & wall, 18mm plywood floor base c/w Vinyl flooring finishing, 2 units Air-Cond, 2 units 13Amp double socket power points, 2nos. LED tube lighting and 10 ways single phase DB.	1 Unit	24,800.00.	24,800.00.
1.3	Supply 8' (H) x 8' (W) x 8' (L) Modular Container Toilet with two separate toilet facility included 2nos.Toilet bowl, 2nos. Small hup basin, floor tile finishing, 2nos. Aluminum Top Hung windows, 2nos. Steel door, 2nos. LED tube lamps and 2nos. Exhaust fan.	1 Unit	15,000.00.	15,000.00.
1.4	Supply and install PS3 Poly Septic Tank & discharge piping.	1 Unit	3,800.00.	3,800.00.
1.5	Supply and install 18" x 24" Concrete Maihole & 4" UPVC piping.	1 No.	600.00.	600.00.
			<b>Total</b>	<b>91,200.00.</b>

# UNITED CONSTRUCTION COMPANY

937, Block 7, Lorong 3A2, Demak Laut Industrial Estate, 93050 Kuching, Sarawak, Malaysia. (Co. No. 3101)  
H/P: +60128921688, +60122899066 Email : Unitedcomp1962@yahoo.com.

## QUOTATION

Date : 20th October 2021

### GALAXY AEROSPACE (M) SDN BHD

Suite 11-14, MRO Centre, Malaysia International Aerospace Centre,  
Sultan Abdul Aziz Shah Airport, 47200 Subang, Selangor, Malaysia.  
Tel: +60377347226

Attn : Mr. Azillah Matap & Mr. Azizol Mokhtar

### RE : QUOTATION FOR NEW MODULAR CONTAINER OFFICE AT BRIGET SARAWAK PGA.

We thank you for your invitation to quote, we are pleased to submit herewith our quotation for the above project for your consideration.

Item	Description	Qty	U. Rate	Amount (RM)
	<b><u>Option 2</u></b>			
2.1	Supply 8'(H) x 10'(W) x 20'(L) Standard Unit Portable Cabin c/w Matel deck sheet external wall cladding, 1no. Standard door, 2nos. Aluminum sliding Windows & M.S. Grill, Polyester plywood ceiling & wall, 18mm waterproof plywood floor base c/w Vinyl flooring finishing, 2 units 1HP Air-Cond, 2 unit 13Amp socket power points, 2nos. LED tube lighting and 10 ways single phase DB.	2 Units	18,500.00.	37,000.00.
2.2	Supply 8'(H) x 10'(W) x 20'(L) Standard Unit Portable Cabin c/w Matel deck sheet external wall cladding, 2no. Standard door, 2nos. Aluminum sliding Windows & M.S. Grill, Polyester plywood ceiling & wall, 18mm waterproof plywood floor base c/w Vinyl flooring finishing, 2 units 1HP Air-Cond, 2 unit 13Amp socket power points, 2nos. LED tube lighting and 10 ways single phase DB. (Two separate room type)	1 Unit	19,000.00.	19,000.00.
2.3	Supply 8' (H) x 8' (W) x 8' (L) Modular Container Toilet with two separate toilet facility included 2nos. Toilet bowl, 2nos. Small hup basin, floor tile finishing, 2nos. Aluminum Top Hung windows, 2nos. Steel door, 2nos. LED tube lamps and 2nos. Exhaust fan.	1 Unit	15,000.00.	15,000.00.
2.4	Supply and install PS3 Poly Septic Tank & discharge piping.	1 Unit	3,800.00.	3,800.00.
2.5	Supply and install 18" x 24" Concrete Maihole & 4" UPVC piping.	1 No.	600.00.	600.00.
			<b>Total</b>	<b>75,400.00.</b>