

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	1
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
AIRWORTHINESS INSPECTION AND CERTIFICATES						
General	CAMO SUPPORT AGREEMENT CONTRACT VALIDITY	GAM/YTLPG/ADDENDUM/CAMO/AMO/2023-03	1 Months	27/02/2023	31/03/2023	22 Days
General	CERTIFICATE OF REGISTRATION	CAAM Airworthiness Notice No. 7101	3 Years	12/10/2020	11/10/2023	216 Days
General	CERTIFICATE OF AIRWORTHINESS	CAAM CAR 2016 Regulation 26 & AN8301	1 Years	13/12/2022	13/12/2023	279 Days
General	AIRCRAFT MASS AND BALANCE	CAAM CAR 2016 REGULATION 43 CAT.POL.MAB.100 CAD 6805	4 Years	14/10/2022	14/10/2026	1315 Days
General	RADIO STATION LICENSE	Malaysian Radio communications Regulations 1957 DCAM Airworthiness Notices No. 27	1 Years	01/01/2022	31/12/2023	297 Days
Scheduled Inspections	INSURANCE	AS REQUIRED	1 Years	06/09/2022	06/09/2023	181 Days
Special Inspections	LIMITED CERTIFICATION AUTHORISATION APPROVAL (CAPT. ZAINAL)	MOE 3.14, AUTHORIZATION APP. NO. PA/AW139/038-LCA	6 Months	30/09/2022	31/03/2023	22 Days
General	LIMITED CERTIFICATION AUTHORISATION APPROVAL (CAPT. RAJ)	MOE 3.14, AUTHORIZATION APP. NO. PA/AW139/040-LCA	6 Months	10/02/2023	31/01/2024	328 Days
AIRFRAME SCHEDULED INSPECTION HOURS INTERVAL						
UnScheduled	62-10 MAIN ROTOR HEAD INSTALLATION RETAINING ASSEMBLY BOLT TORQUE CHECK BETWEEN 5-10 FH	AMPI 05-21 T3	10 On Condition	-	-	-
UnScheduled	64-18 TAIL ROTOR HEAD INSTALLATION - HUB RETAINING ASSEMBLY BOLT TORQUE CHECK BETWEEN 5-10 FH	AMPI 05-21 T3	10 On Condition	-	-	-
Scheduled Inspections	18-04 MAST VIBRATION ABSORBER - HALF CONICAL RINGS INSTALLATION BOLTS (AFTER THE LAST FLIGHT OF THE DAY WHEN 25 FH FROM ANY BOLTS RETORQUE ARE REACHED)	AMPI 05-21 T3 UMC	25 On Condition	-	-	-
Scheduled Inspections	18-05 MAST VIBRATION ABSORBER ASSEMBLY (AFTER 5FH ALF)	AMPI 05-21 T3 UMC	5 On Condition	-	-	-
Scheduled Inspections	18-05 MAST VIBRATION ABSORBER ASSEMBLY (AFTER 30FH ALF)	AMPI 05-21 T3 UMC	30 On Condition	-	-	-
Scheduled Inspections	12FH INSPECTION	AMPI 05-21, SUMC T3 (INTEGRATED IN AIRWORTHINESS CHEKCS) EMM 05.20.00	12 Airframe Hours	376:11	388:11	12:00 Hours
Schedule Inspection - YTL Config	25 FH INSPECTION.	AMPI 04-20 MI T2, 04-30 CMR T2, AMPI 05-21 T3.	25 Airframe Hours	365:34	390:34	14:23 Hours
Schedule Inspection - YTL Config	50 FH INSPECTION (AIRFRAME AND ENGINES)	AMPI 04-20 MI T2, 04-30, CMR T2 & 05-21 GVC T2, SUMC T3 & SRHS T6, EMM 05-20	50 Airframe Hours	348:40	398:40	22:29 Hours
Scheduled Inspection - RMP Config	25 FH INSPECTION.	AMPI 04-20 MI T2, 04-30 CMR T2, AMPI 05-21 T3.	25 Not Applicable	-	-	-

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	2
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
Scheduled Inspection - Default Config	50 FH INSPECTION (AIRFRAME AND ENGINES)	AMPI 04-20 MI T2, 04-30, CMR T2 & 05-21 GVC T2, SUMC T3 & SRHS T6, EMM 05-20	50 Not Applicable	-	-	-
Scheduled Inspection - RMP Config	100 FH INSPECTION.	AMPI 04-20 MI T2 & 04-30 CMR T2 & 05-21 SUMC T3	100 Not Applicable	-	-	-
Schedule Inspection - YTL Config	100 FH INSPECTION.	AMPI 04-20 MI T2 & 04-30 CMR T2 & 05-21 SUMC T3	100 Airframe Hours	348:40	448:40	72:29 Hours
Scheduled Inspection - Default Config	150 FH INSPECTION (AIRFRAME AND ENGINES)	AMPI 05-21, SUMC T3, EMM 05-20	150 Airframe Hours	275:23	425:23	49:11 Hours
Scheduled Inspection - Default Config	200 FH INSPECTION.	AMPI 04-20 MI T2 & 04-30 CMR T2	200 Airframe Hours	261:34	461:34	85:23 Hours
Scheduled Inspection - Default Config	300 FH INSPECTION (AIRFRAME AND ENGINES)	AMPI 04-20 MI T2, 04-30 CMR T2 & 05-21 SUMC T3 & SRHS T6, EMM 05-20	300 Airframe Hours	275:23	575:23	199:11 Hours
Scheduled Inspection - Default Config	400 FH INSPECTION	AMPI 05-21, SUMC T3, SUMC T5, SUMC T6	400 Airframe Hours	348:40	748:40	372:29 Hours
Scheduled Inspection - Default Config	402 FH INSPECTION	AMPI 04-20 MI T2	402 Airframe Hours	348:40	750:40	374:29 Hours
Scheduled Inspection - Default Config	450 FH INSPECTION	AMPI 04-30 CMR T5	450 Not Applicable	-	-	-
Scheduled Inspection - Default Config	500 FH INSPECTION.	AMPI 05-21 SUMC T3 & 05-21 SRHS T6	500 Not Applicable	-	-	-
Scheduled Inspection - Default Config	**600 FH INSPECTION (AIRFRAME AND ENGINE)	AMPI 04-30 CMR T2 & 05-21 SUMC T3, EMM 05-20	600 Airframe Hours	0:00	600:00	223:49 Hours
Scheduled Inspection - Default Config	**900 FH INSPECTION (AIRFRAME AND ENGINES)	AMPI 05-21 SUMC T3, EMM 05-20	900 Airframe Hours	0:00	900:00	523:49 Hours
Scheduled Inspection - Default Config	**1200 FH INSPECTION	AMPI 04-20 MI T2, 04-30 CMR T2 & 05-21 SUMC T3	1200 Airframe Hours	0:00	1200:00	823:49 Hours
Scheduled Inspection - Default Config	**1300 FH INSPECTION	AMPI 04-20 MI T2	1300 Airframe Hours	0:00	1300:00	923:49 Hours
Scheduled Inspection - Default Config	1500 FH INSPECTION.	AMPI 04-30 CMR T2 & AMPI 05-21 SUMC T3	1500 Airframe Hours	0:00	1500:00	1123:49 Hours
Airframe Inspection	1600FH INSPECTION	SRHS T6	1600 Not Applicable	-	-	-
Scheduled Inspection - Default Config	1800 FH INSPECTION	AMPI 05-21 SUMC T3	1800 Not Applicable	-	-	-
Scheduled Inspection - Default Config	2000 FH INSPECTION.	AMPI 04-30 CMR T2	2000 Not Applicable	-	-	-
Scheduled Inspection - Default Config	**2400 FH INSPECTION	AMPI 05-21 SUMC T3 & AMPI 04-30 CMR T2	2400 Airframe Hours	0:00	2400:00	2023:49 Hours
Scheduled Inspection - Default Config	2500 FH INSPECTION.	AMPI 04-20 MI T2	2500 Airframe Hours	0:00	2500:00	2123:49 Hours

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	3
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
Scheduled Inspection - Default Config	**3000 FH INSPECTION	AMPI 04-30 CMR T2 & 05-21 SUMC T3	3000 Airframe Hours	0:00	3000:00	2623:49 Hours
Scheduled Inspection - Default Config	3500 FH INSPECTION	AMPI 04-30 CMR T2	3500 Airframe Hours	0:00	3500:00	3123:49 Hours
Scheduled Inspection - Default Config	**3600 FH INSPECTION.	AMPI 04-30 CMR T2, AMPI 05-21 SUMC T3	3600 Airframe Hours	0:00	3600:00	3223:49 Hours
Scheduled Inspection - Default Config	4800 FH INSPECTION	AMPI 05-21, SUMC T3	4800 Airframe Hours	0:00	4800:00	4423:49 Hours
Scheduled Inspection - Default Config	**5000 FH INSPECTION	AMPI 04-30 CMR T2, 05-21 SUMC T3	5000 Airframe Hours	0:00	5000:00	4623:49 Hours
Scheduled Inspection - Default Config	6000 FH INSPECTION	AMPI 05-21, SUMC T3	6000 Airframe Hours	0:00	6000:00	5623:49 Hours
Scheduled Inspection - Default Config	**10000 FH INSPECTION	AMPI 04-30 CMR T2 & 05-21 SUMC T3	10000 Airframe Hours	0:00	10000:00	9623:49 Hours
Scheduled Inspection	20000 FH INSPECTION	AMPI 04-30 CMR T2	20000 Airframe Hours	254:40	20254:40	19878:29 Hours
AIRFRAME SCHEDULED INSPECTIONS CALENDAR INTERVAL		Reference	Period	Last Done	Next Due	Remaining
Schedule Inspection - YTL Config	1 M INSPECTION	AMPI 05-21, SUMC T3	1 Months	20/02/2023	20/03/2023	11 Days
Schedule Inspection - YTL Config	3 M INSPECTION	AMPI 05-21, SUMC T3	3 Months	28/02/2023	28/05/2023	80 Days
Schedule Inspection - YTL Config	6 M INSPECTION	AMPI 05-21, SUMC T3	6 Months	17/10/2022	17/04/2023	39 Days
Schedule Inspection - YTL Config	**1Y INSPECTION (AF + MOD)	AMPI 05-21, SUMC T3, 05-21 GVC T2 MODIFICATION DOCUMENTS AS PER WORKSHEET	1 Years	17/10/2022	17/10/2023	222 Days
Scheduled Inspection - Default Config	2 Y INSPECTION	04-30 CMR T2, AMP 05-21 SUMC T3	2 Years	12/11/2021	11/11/2023	247 Days
Scheduled Inspection - Default Config	**4 Y INSPECTION	AMPI 05-21, SUMC T3	4 Years	12/11/2021	11/11/2025	978 Days
Scheduled Inspection	5 Y INSPECTION	AMPI 05-21, SUMC T3, AMPI 05-13 DT11-01	5 Years	17/01/2019	16/01/2024	313 Days
Scheduled Inspection - Default Config	6 Y INSPECTION	AMPI 05-21 T3 SMC, TASK 31-11 (MPFR TASK) DO THE MECHANICAL INSPECTION AND VERIFICATION TEST NOTE 31: AT THE SPECIFIED LIMIT THE COMPONENT WILL BE REPLACED AND THE REMOVED ITEM WILL BE SENT TO THE VENDOR SUPPLIER FOR SCHEDULE ACTIVITIES.	6 Years	28/02/2018	27/02/2024	355 Days
Scheduled Inspection - Default Config	**8 Y INSPECTION	AMPI 05-21, SUMC T3	8 Years	12/11/2021	11/11/2029	2439 Days
AIRFRAME SCHEDULE INSPECTION WITH SPECIFIC INTERVAL		Reference	Period	Last Done	Next Due	Remaining
Special Inspections	ZING HUMS (HONEYWELL) DOWNLOAD	STC# SR03260NY, DOC NO. 3028-0009-GP	1 On Condition	-	-	-
Schedule Inspection - YTL Config	50 FH // 2 M INSPECTION	AMPI 05-21 GVC T2	50 Airframe Hours	376:11	426:11	50:00 Hours

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	4
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
Schedule Inspection - YTL Config	50 FH // 2 M INSPECTION	AMPI 05-21 GVC T2	2 Months	31/01/2023	31/03/2023	22 Days
Schedule Inspection - YTL Config	150 FH // 1 Y INSPECTION	AMPI 05-21, SUMC T3	150 Airframe Hours	348:40	498:40	122:29 Hours
Schedule Inspection - YTL Config	150 FH // 1 Y INSPECTION	AMPI 05-21, SUMC T3	1 Years	17/10/2022	17/10/2023	222 Days
Schedule Inspection - YTL Config	300 FH // 1 Y INSPECTION	AMPI 05-21, SUMC T3, GVC T2	300 Airframe Hours	348:40	648:40	272:29 Hours
Schedule Inspection - YTL Config	300 FH // 1 Y INSPECTION	AMPI 05-21, SUMC T3, GVC T2	1 Years	17/10/2022	17/10/2023	222 Days
Scheduled Inspection - Default Config	450 FH // 18 M INSPECTION	AMPI 05-21, SUMC T3	450 Airframe Hours	348:40	798:40	422:29 Hours
Scheduled Inspection - Default Config	450 FH // 18 M INSPECTION	AMPI 05-21, SUMC T3	18 Months	17/10/2022	17/04/2024	405 Days
Schedule Inspection - YTL Config	450 FH // 18 M INSPECTION	AMPI 05-21, SUMC T3	450 Airframe Hours	0:00	0:00	0:00 Hours
Schedule Inspection - YTL Config	**600 FH // 1 Y INSPECTION	AMPI 05-21, SUMC T3	1 Years	17/10/2022	17/10/2023	222 Days
Schedule Inspection - YTL Config	**600 FH // 1 Y INSPECTION	AMPI 05-21, SUMC T3	600 Airframe Hours	348:40	948:40	572:29 Hours
Scheduled Inspection - Default Config	600 FH // 2 Y INSPECTION	AMPI 05-21, SUMC T3	600 Airframe Hours	276:00	876:00	499:49 Hours
Scheduled Inspection - Default Config	600 FH // 2 Y INSPECTION	AMPI 05-21, SUMC T3	2 Years	12/11/2021	11/11/2023	247 Days
Scheduled Inspection - Default Config	1200 FH // 2 Y INSPECTION	AMPI 04-30 CMR T2, 05-21 SUMC T3	1200 Airframe Hours	276:00	1476:00	1099:49 Hours
Scheduled Inspection - Default Config	1200 FH // 2 Y INSPECTION	AMPI 04-30 CMR T2, 05-21 SUMC T3	2 Years	12/11/2021	11/11/2023	247 Days
Scheduled Inspection - Default Config	**1500 FH // 2 Y INSPECTION	AMPI 05-21 SUMC T3	1500 Airframe Hours	276:00	1776:00	1399:49 Hours
Scheduled Inspection - Default Config	**1500 FH // 2 Y INSPECTION	AMPI 05-21 SUMC T3	2 Years	12/11/2021	11/11/2023	247 Days
Scheduled Inspection - Default Config	**2400 FH // 4 Y INSPECTION	AMPI 05-21, SUMC T3	2400 Airframe Hours	276:00	2676:00	2299:49 Hours
Scheduled Inspection - Default Config	**2400 FH // 4 Y INSPECTION	AMPI 05-21, SUMC T3	4 Years	12/11/2021	11/11/2025	978 Days
Scheduled Inspections	4450 LANDINGS INSPECTION	AMPI 05-21, SUMC T3	4450 Airframe Landings	0:00	4450:00	3875:00 Landings
Scheduled Inspection	**8350 LANDINGS INSPECTION	AMPI 04-20 MI T2	8350 Airframe Landings	0:00	8350:00	7775:00 Landings
Scheduled Inspections	23450 LANDINGS INSPECTION	AMPI 05-21, SUMC T3	23450 Airframe Landings	0:00	23450:00	22875:00 Landings
Scheduled Inspection	27400 LANDINGS INSPECTION	AMPI 05-21, SUMC T3	27400 Airframe Landings	0:00	27400:00	26825:00 Landings

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	5
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
Scheduled Inspection	EVERY FIVE NOSE WHEEL TYRE REPLACEMENTS // 1500 LANDINGS INSPECTION	AMPI 05-21 SUMC T3	1500 Airframe Landings	0:00	1500:00	925:00 Landings
Scheduled Inspection	EVERY FIVE NOSE WHEEL TYRE REPLACEMENTS // 1500 LANDINGS INSPECTION	AMPI 05-21 SUMC T3	5 Tyre Replaced	0:00	5:00	5:00 RINS
Scheduled Inspection	EVERY FIVE RH MAIN TYRE REPLACEMENTS // 1500 LANDINGS INSPECTION	AMPI 05-21, SUMC T3	1500 Airframe Landings	0:00	1500:00	925:00 Landings
Scheduled Inspection	EVERY FIVE RH MAIN TYRE REPLACEMENTS // 1500 LANDINGS INSPECTION	AMPI 05-21, SUMC T3	5 Tyre Replaced	0:00	5:00	5:00 RINS
Scheduled Inspection	EVERY FIVE LH MAIN TYRE REPLACEMENTS // 1500 LANDINGS INSPECTION	AMPI 05-21, SUMC T3	1500 Airframe Landings	0:00	1500:00	925:00 Landings
Scheduled Inspection	EVERY FIVE LH MAIN TYRE REPLACEMENTS // 1500 LANDINGS INSPECTION	AMPI 05-21, SUMC T3	5 Tyre Replaced	1:00	4:00	4:00 RINS
ENGINE #1 SCHEDULED INSPECTION		Reference	Period	Last Done	Next Due	Remaining
Scheduled Inspections	12 FH INSPECTION - ENG #1	EMM 05-20 INTEGRATED IN AIRWORTHINESS CHECK	0 On Condition	-	-	-
Scheduled Inspection	50 FH INSPECTION - ENG #1	EMM 05-20	50 Airframe Hours	348:40	398:40	22:29 Hours
Scheduled Inspection	150 FH INSPECTION - ENG #1	EMM 05-20	150 Airframe Hours	275:23	425:23	49:11 Hours
Scheduled Inspection	300 FH INSPECTION - ENG #1	EMM 05-20	300 Airframe Hours	275:23	575:23	199:11 Hours
Scheduled Inspection	**600 FH INSPECTION - ENG #1	EMM 05-20	600 Airframe Hours	0:00	600:00	223:49 Hours
Scheduled Inspection	**900 FH INSPECTION - ENG #1	EMM 05-20	900 Airframe Hours	0:00	900:00	523:49 Hours
Scheduled Inspection	900 FH // 12 M INSPECTION - ENG #1	EMM 05-20	900 Airframe Hours	348:43	1248:43	872:32 Hours
Scheduled Inspection	900 FH // 12 M INSPECTION - ENG #1	EMM 05-20	12 Months	17/10/2022	17/10/2023	222 Days
ENGINE #2 SCHEDULED INSPECTION		Reference	Period	Last Done	Next Due	Remaining
Scheduled Inspections	12 FH INSPECTION - ENG #2	EMM 05-20 INTEGRATED IN AIRWORTHINESS CHECK	0 On Condition	-	-	-
Scheduled Inspection	50 FH INSPECTION - ENG #2	EMM 05-20	50 Airframe Hours	348:40	398:40	22:29 Hours
Scheduled Inspection	150 FH INSPECTION - ENG #2	EMM 05-20	150 Airframe Hours	275:23	425:23	49:11 Hours
Scheduled Inspection	300 FH INSPECTION - ENG #2	EMM 05-20	300 Airframe Hours	275:23	575:23	199:11 Hours
Scheduled Inspection	**600 FH INSPECTION -ENG #2	EMM 05-20	600 Airframe Hours	0:00	600:00	223:49 Hours
Scheduled Inspection	**900 FH INSPECTION - ENG #2	EMM 05-20	900 Airframe Hours	0:00	900:00	523:49 Hours
Scheduled Inspection	900 FH // 12 M INSPECTION -ENG #2	EMM 05-20	900 Airframe Hours	348:43	1248:43	872:32 Hours
Scheduled Inspection	900 FH // 12 M INSPECTION -ENG #2	EMM 05-20	12 Months	17/10/2022	17/10/2023	222 Days
CORROSION CONTROL PROGRAM (MILD INSPECTION PROGRAM)		Reference	Period	Last Done	Next Due	Remaining
Scheduled Inspections	1 MONTH CORROSION CONTROL PROGRAMME	39-A-00-10-00-02A-028A-D (MILD)	1 Months	20/02/2023	20/03/2023	11 Days
Scheduled Inspections	6 MONTHS CORROSION CONTROL PROGRAMME	39-A-00-10-00-02A-028A-D (MILD)	6 Months	17/10/2022	17/04/2023	39 Days
Scheduled Inspections	1 YEARS CORROSION CONTROL PROGRAMME	39-A-00-10-00-02A-028A-D (MILD)	1 Years	17/10/2022	17/10/2023	222 Days
Scheduled Inspections	2 YEARS CORROSION CONTROL PROGRAM	39-A-00-10-00-02A-028A-D (MILD)	2 Years	12/11/2021	11/11/2023	247 Days
Scheduled Inspections	4 YEARS CORROSION CONTROL PROGRAM	39-A-00-10-00-02A-028A-D (MILD)	4 Years	16/09/2022	16/09/2026	1287 Days
OUT OF PHASE INSPECTION		Reference	Period	Last Done	Next Due	Remaining

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	6
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
Scheduled Inspections	NO.1 AND NO. 2 ENGINE COMPRESSOR/TURBINE DESALINATION WASH AND EXTERNAL WASH	EMM 05-20-00 (OCCASIONALLY SALT LADEN) REF. 71-00-00, POWER PLANT - CLEANING)	1 Months	20/02/2023	20/03/2023	11 Days
Scheduled Inspection	ENGINE GROUND RUN	AS REQUIRED	10 Days	20/02/2023	07/03/2023	-2 Days
General	3 MONTH ANTI-MICROBIAL INFESTATION	BIOBOR JF SB NO. 982	3 Months	13/01/2023	13/04/2023	35 Days
Scheduled Inspections	FIRST AID KIT INSPECTION	CAD 6 PART 3 - HELICOPTER, PARA 4.1.3.1 CONTENTS OF FIRST AID KIT, CAD ATTACHMENT B - MEDICAL SUPPLIES	1 Years	17/10/2022	17/10/2023	222 Days
Scheduled Inspections	POWER ASSURANCE CHECK (MONTHLY)	AMPI 05-21 T3 OR AS REQUIRED.	1 On Condition	-	-	-
General Inspection	AIRCRAFT MAIN BATTERY TOP CHARGE	CMM 24-30-71	0	0:00	0:00	0:00
Scheduled Inspections	AIRCRAFT CLEANING	39-A-20-21-00-00A-028A-D CLEANING - GENERAL 39-A-20-21-01-00A-258A-D HELICOPTER-OTHER PROCEDURE TO CLEAN	1 Months	21/11/2022	00/00/0000	0 Day
Scheduled Inspection	AIRWORTHINESS CHECK	AW139 IETP - 39TH ISSUE: 2021-06-07, UPDATED: 2021-07-20 AMP NO.YTLPG/CAMO/AMP/AW139 ISSUE 1 REV. 2	3 On Condition	-	-	-
Scheduled Inspections	AUXILIARY BATTERY CAPACITY TEST	CMM 24-30-71 (DOC NO. 5-0171) ICA 11143	3 Not Applicable	-	-	-
Scheduled Inspections	MAIN BATTERY CAPACITY TEST	CMM 24-30-71 (DOC NO. 5-0171) ICA 11143	3 Not Applicable	-	-	-
Scheduled Inspections	CONCORDE BATTERY INITIAL CHECK AFTER INSTALLATION	STC#SH11-47, DECA ICA11143 STC CMM 24-30-71 (DOC NO. 5-0171)	12 Not Applicable	-	-	-
Scheduled Inspections	SHORT TERM STORAGE (60D) (BEFORE & AFTER STORAGE)	DMC REFERENCE: 39-A-10-32-00-00A-028A-A	0 On Condition	-	-	-
UnScheduled	ENGINE PRESERVATION 29-90D AND ENGINE DEPRESERVATION	EMM 72.00.00 PARA 6 A (2)(c) - PRESERVATION	0 On Condition	-	-	-
UnScheduled	ENGINE DEPRESERVATION	EMM 72.00.00 PARA 6. B - DEPRESERVATION	0 On Condition	-	-	-
COMPONENT		Reference	Period	Last Done	Next Due	Remaining
Scheduled Inspections	ENGINE FIRE BOTTLE (SN: 68355B1) PYROTECHNIC REPLACEMENT	DT26-01 DISCARD, AMPI 05-13	0	0:00	0:00	0:00
Scheduled Inspections	LH TANKS FOAM INSTALLATION PN: 3G2810A00413, DUE 10 YEARS DISCARD	DT28-01 (DISCARD), AMPI 05-13	0	0:00	0:00	0:00
Scheduled Inspection	RH TANKS FOAM INSTALLATION PN: 3G2810A00413, DUE 10 YEARS DISCARD	DT28-01 (DISCARD), AMPI 05-13	0	0:00	0:00	0:00
Scheduled Inspection	ELT BATTERY PN: 452-0133, SN: 375538-006, DUE 5 YEARS DISCARD	DT31-02 (DISCARD), AMPI 05-13	0	0:00	0:00	0:00
Scheduled Inspections	FIRE EXTINGUISHER BOTTLE PN: 3G2620V00131 (33000051-1), SN: 76166B1 DUE OVERHAUL	CO26-01 (OVERHAUL 5 YEARS), AMPI 05-12	0	0:00	0:00	0:00
UnScheduled	RH TYRE REPLACEMENT		0 On Condition	-	-	-

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	7
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
Scheduled Inspections	3000H//2Y - COMPRESSOR PACK DRIVE BELT (ECS) DUE DISCARD (REPLACEMENT)	AMPI 05-13 T2 PN 1133739-1 DT21-01 (2Y DISCRAD)	0	0:00	0:00	0:00
Scheduled Inspections	2Y - AAA SIZE ALKALINE BATTERY - DIGITAL CLOCK BATTERY	AMPI 05-13, DT31-01 (2Y DISCARD, I/D)	0	0:00	0:00	0:00
Scheduled Inspections	4Y - SEAL RUBBER AND FILLER COCKPIT EMERGENCY EXIT REPLACEMENT (AIRFRAME)	AMPI 05-13 T2, DT56-01 (DISCARD TIME SCHEDULE) PN 999-1700-48-101G, 999-1700-49-101G, 999-1700-48-101W, 999-1700-49-101W	0	0:00	0:00	0:00
Scheduled Inspections	4Y - SEAL RUBBER AND FILLER CABIN EMERGENCY EXIT REPLACEMENT (AIRFRAME)	AMPI 05-13 T2, DT56-02 (DISCARD TIME SCHEDULE) PN A417AF001WB, A417AG002WB, A417AG002TB	0	0:00	0:00	0:00
Scheduled Inspections	5Y EXIT DECAL (PHOSPHORESCENT) - DISCARD/REPLACEMENT	AMPI 05-13 T2 (DISCARD EVERY 5Y)	0	0:00	0:00	0:00
UnScheduled	NO. 1 AND NO. 2 ENGINE FLEXIBLE HOSE INSPECTION	AS PER WORKSHEET	0 On Condition	-	-	-
UnScheduled	INSPECTION ON AREA TAIL ROTOR BEARING SUPPORT	39-A-06-41-00-00A-010A-A	0 On Condition	-	-	-
UnScheduled	INSPECTION ON SECURITY OF THE PIN HANDLE PILOT & CO-PILOT DOOR		0 On Condition	-	-	-
Scheduled Inspection	300 FH // 6 M CORROSION CONTROL PROGRAM	AMP 39-A-20-30-02-00A-028A-E	300 Not Applicable	-	-	-
Scheduled Inspection	300 FH // 6 M CORROSION CONTROL PROGRAM	AMP 39-A-20-30-02-00A-028A-E	6 Not Applicable	-	-	-
UnScheduled	INSPECTION ACRFT FLOWN IN VOLCANIC ASH OR SMOKE-ENG#2	EMM 05-50 PARA 5I	0 On Condition	-	-	-
Scheduled Inspection	PORTABLE CABIN FIRE EXTINGUISDER DUE TO DISCARD 6Y (DT25-14)	39-A-05-13-00-00A-028E-P (DT25-14) - DISCARD	0 On Condition	-	-	-
Scheduled Inspections	ALF & BLF AD2018-0112R1 (BT139-450 REV. D PART III & IV) COMPLIANCE ONCE REACH 300FH TSN OF MR LAG DAMPER (OLD PN)	EASA AD 2018-0112R1, BT139- 450 REV.D	300 Not Applicable	-	-	-
Scheduled Inspections	EMERGENCY FLOAT FORWARD RIGHT ANNUAL INSPECTION	AMPI 05-21 39- A-05-21-00-00A-028E-P	0 On Condition	-	-	-
Scheduled Inspections	EMERGENCY FLOAT FORWARD LEFT ANNUAL INSPECTION	AMPI 05-21 39- A-05-21-00-00A-028E-P	0 On Condition	-	-	-
Scheduled Inspections	EMERGENCY FLOAT AFT RIGHT ANNUAL INSPECTION	AMPI 05-21 39- A-05-21-00-00A-028E-P	0	0:00	0:00	0:00
Scheduled Inspections	EMERGENCY FLOAT AFT LEFT ANNUAL INSPECTION	AMPI 05-21 39- A-05-21-00-00A-028E-P	0 On Condition	-	-	-
Scheduled Inspection	EMERGENCY FLOAT ASSEMBLY REMOVAL		0 On Condition	-	-	-
INSPECTION AT EACH COMPONMENT REMOVAL		Reference	Period	Last Done	Next Due	Remaining
UnScheduled	71-13 INTERNAL ENGINE SPECIAL BOLTS, INCLUDING ENGINE MOUNTING ROD SPHERICAL BEARING	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	8
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
UnScheduled	71-12 INTERNAL ENGINE BRACKET (LH/RH) AND ASSOCIATED ANCHOR BOLTS	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	71-07 EXTERNAL ENGINE BRACKET (LH/RH) AND ASSOCIATED ANCHOR BOLTS	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	71-06 EXTERNAL ENGINE SPECIAL BOLTS, INCLUDING ENGINE MOUNTING ROD SPHERICAL BEARING	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	65-27 TAIL ROTOR DRIVE LINE COMPONENTS	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	64-35 BLADE BOLTS	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	63-40 IMPROVED MGB RIGHT INPUT MODULE	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	63-39 IMPROVED MGB LEFT INPUT MODULE	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	63-37 MGB MOUNTING BRACKETS (4 OFF)	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	63-36 MGB UPPER FITTINGS (4 OFF)	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	63-23 MGB ANTI-TORQUE BEAM	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	63-22 MGB UPPER FITTINGS	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	63-02 ENGINE DRIVE SHAFT AND GIMBAL INSTALLATION (LH/RH)	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	62-46 MAIN ROTOR SLIP RING ASSEMBLY INSTALLATION	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	62-45 MAIN ROTOR SLIP RING ASSEMBLY	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	62-44 MAIN ROTOR SLIP RING ASSEMBLY	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	62-43 MAIN ROTOR SLIP RING	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	62-20 MAIN ROTOR DAMPER BOLTS, INCLUDING INTERFACE AREA OF CONNECTED COMPONENTS	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	62-12 BLADE BOLTS	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	32-47 NLG WHEEL ASSEMBLY (GOODRICH LANDING GEAR INSTALLATION)	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	32-46 NLG WHEEL ASSEMBLY (GOODRICH LANDING GEAR INSTALLATION)	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	32-45 MLG WHEEL ASSEMBLY (GOODRICH LANDING GEAR INSTALLATION)	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	32-44 MLG WHEEL ASSEMBLY (GOODRICH LANDING GEAR INSTALLATION)	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	32-36 LANDING GEAR EMERGENCY SYSTEM (GOODRICH LANDING GEAR INSTALLATION)	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	30-03 MAIN ROTOR UPPER DISTRIBUTOR	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	29-18 TAIL ROTOR SHUTOFF VALVE	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	29-15 EMERGENCY LANDING GEAR SHUTOFF VALVE	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	9
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
UnScheduled	29-13 PCM 2 FLIGHT CONTROL SHUTOFF VALVE	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	29-09 PCM 1 FLIGHT CONTROL SHUTOFF VALVE	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	29-07 TAIL ROTOR SHUTOFF VALVE	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	29-05 PCM 2 AND ASSOCIATED HELICOPTER INSTALLATION	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	29-02 PCM 1 AND ASSOCIATED HELICOPTER INSTALLATION	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	29-01 NUMBER 1 AND 2 HYDRAULIC SYSTEMS	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	28-03 FUEL LOW CAUTION LIGHT	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	25-67 COCKPIT AND CABIN SEATS	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	18-06 CIRCULAR FORCE AVCS	39-A-05-21-00-00A-028E-P	0 On Condition	-	-	-
UnScheduled	00-01 OPTIONAL EQUIPMENT	39-A-05-21-00-00A-028E-P 2020-05-19 Page 42	0 On Condition	-	-	-
Scheduled Inspections	120D INSPECTION	AMPI 05-21 T6 SMC	120 Not Applicable	-	-	-
Scheduled Inspections	50 FH SB139-642 REV.A PART II - ATA 64 TAIL ROTOR HEAD INSPECTION AND MODIFICATION	SB139-642 REV.A / DATE 16 JULY 2020	0 On Condition	-	-	-
AD/SB		Reference	Period	Last Done	Next Due	Remaining
General	EASA AD 2022-0182-E PARA (1), (SBEA 139-725 REV.A PART I), ATA 64-TAIL ROTOR DUPLEX BEARING INSPECTION AND REPLACEMENT (BFF AND EVERY 10FH)	EASA AD 2022-0182-E PARA (1), (SBEA 139-725 REV.A PART I)	0	0:00	0:00	0:00
General	EASA AD 2022-0182-E PARA (2), (SBEA 139-725 REV A PART II), ATA 64-TAIL ROTOR DUPLEX BEARING INSPECTION AND REPLACEMENT	EASA AD 2022-0182-E PARA (2), (SBEA 139-725 REV A PART II)	0	0:00	0:00	0:00
General	50FH EASA AD 2020-0271 PARA (2) (ASB139-654 PART II) - ATA 62 MAIN ROTOR SWASHPLATE BOOT INSPECTION	EASA AD 2020-0271 ISSUE 08 DEC 2020, SBA 139-654 REV. / 2 DEC 2020	0	0:00	0:00	0:00
Schedule Inspection - YTL Config	EASA AD No.: 2018-0112R1 (SB139-450 PART III & IV) MR DAMPER INSPECTION (ROD END & BODY END) - BFF	EASA AD No.: 2018-0112R1 (SB139-450 REV.D)	0 On Condition	-	-	-
Scheduled Inspections	25FH EASA AD 2020-0271 PARA (1) (SBA 139-654 PART 1) COMPLIANCE - ATA 62 MAIN ROTOR SWASHPLATE BOOT INSPECTION	SBA 139-654 REV./	0	0:00	0:00	0:00
Airframe Calendar	BT139-443 PART III COMPLIANCE	BT139-443 REV.A PART III	0	0:00	0:00	0:00
Airframe Calendar	BT139-443 PART III COMPLIANCE	BT139-443 PART III	0	0:00	0:00	0:00
Airframe Inspection	BT139-450 PART III COMPLIANCE	BT139-450 PART III MAIN ROTOR (MR) DAMPER INSPECTIONS	0 Untracked	0:00	0:00	0:00
Airframe Inspection	BT139-450 PART I COMPLIANCE	BT139-450 PART I MAIN ROTOR (MR) DAMPER INSPECTIONS	300 Airframe Hours	0:00	0:00	0:00 Hours
Special Inspections	10FH - EASA AD 2018-0112R1 PARA (7), BT139-450 REV.D (PART IV) - ATA 62, MAIN ROTOR DAMPER INSPECTION/REPLACEMENT	EASA AD 2018-0112R1 (BT139-450 REV.D)	10	222:02	232:02	0:00

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	10
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
Special Inspections	20FH - EASA AD 2018-0112R1 PARA (8), BT139-450 REV.D (PART V) - ATA 62, MAIN ROTOR DAMPER INSPECTION/REPLACEMENT	EASA AD 2018-0112R1 (BT139-450 REV.D)	0	0:00	0:00	0:00
Special Inspections	100FH - EASA AD 2018-0112R1 PARA (9), BT139-450 REV.D (PART VI) - ATA 62, MAIN ROTOR DAMPER INSPECTION/REPLACEMENT	EASA AD 2018-0112R1 (BT139-450 REV.D)	0	0:00	0:00	0:00
Scheduled Inspections	EASA AD2018-0112R1 PARA (4),(5), (7), BT139-450 REV.D PART III (BFF) & IV (BFF/ALF) - MR LAG DAMPER INSPECTION	EASA AD2018-0112R1 (BT139-450 REV.D)	300 On Condition	-	-	-
Scheduled Inspections	NO. 1 AND NO. 2 ENGINE - P&WC S.B. No. 41113 - TURBOSHAFT ENGINE COUPLING NUT TORQUE, FUEL LINE - INSPECTION OF	P&WC S.B. No. 41113	0	0:00	0:00	0:00
Scheduled Inspections	300H/12M (REPETITIVE) EASA AD No.: 2021-0044 PARA (2) (ASB139-661 REV.A) PART II COMPLIANCE - ATA 24 OVERHEAD PANEL INSPECTION	AD No.: 2021-0044 (ASB139-661 REV.A)	0	0:00	0:00	0:00
UnScheduled	PHYSICAL INSPECTION FOR CHECKING APPLICABILITY OF SB NO. 139-543 (PN FIREWALL MODULE, REAR EXHAUST & TUNNEL ASSY) DURING 1Y INSP.	SB NO. 139-543 DATED 3 FEBRUARY 2021 TIC-AW139-21-0018	1 On Condition	-	-	-
UNSCHEDULED		Reference	Period	Last Done	Next Due	Remaining
General	YEARLY FORECAST	CAMP ISSUE 2 REV 1 DATE 15 SEP 2022	3 Months	00/00/0000	00/00/0000	0 Day
General	EASA AD 2022-0152 PARA 7 (EASB 139-725 PART 4) - ATA 64-TAIL ROTOR DUPLEX BEARING INSPECTION AND REPLACEMENT	EASA AD 2022-0152, EASB 139-725 REV./	2400 Airframe Hours	0:00	0:00	0:00 Hours
UnScheduled	TO INSPECT FOR CORRECT INSTALLATION AND SECURITY OF ATTACHMENTS OF ALL PITCH CHANGE LINK (PCL)	AMP REF: 39-A-62-31-01-00A-720A-A (MR PCL) AMP REF: 39-A-64-31-01-00A-720A-A (TR PCL)	0	0:00	0:00	0:00
General	NO. 4 AND NO. 2 PUMP SWAPPING	AS PER WORKSHEET	0 On Condition	-	-	-
General	SB139-678 PHYSICAL CHECK (APPLICABILITY) ATA 53 - MIDDLE PANEL RETROMOD INSTALLATION	SB139-678 REV./ TIC-AW139-22-0143 (PHYSICAL CHECK REQUIRED)	50 Airframe Hours	339:45	389:45	13:34 Hours
UnScheduled	VERTICAL SPEED INDICATOR (VSI) PHYSICAL INPECTION	CAGM 8709 TIC-GEN-22-0036	0 On Condition	-	-	-
UnScheduled	ENGINE FIRE BOTTLE BRACKET INSPECTION (SIGN OF CRACK)	AS PER WORKSHEET	0 On Condition	-	-	-
UnScheduled	TAIL ROTOR BLADES INSPECTION (TO CHECK SIGN OF CRACK)	AMP 39-A-64-11-00-00A-310A-A	0 On Condition	-	-	-
UnScheduled	MAIN HYDRAULIC FLUID FLUSHING	AMP - 39-A-29-10-00-00A-255A-A	0	0:00	0:00	0:00

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	11
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
UnScheduled	HYD 1-2 PUMP, HYD OIL PRESS, 1 SERVO EMERGENCY LDG PRESS ON CAS (AJL 1444)	AS PER WORKSHEET	0 On Condition	-	-	-
Special Inspections	FUNCTIONAL CHECK FLIGHT (GENERAL POST HYDRAULIC PUMP INSTALLATION)	39-A-00-00-00-00A-34AA-A	0 On Condition	-	-	-
UnScheduled	INSPECTION FOR CONDITION & SECURITY ATTACHMENT OF FUEL CAP LANYARD	AS PER WORKSHEET	0 On Condition	-	-	-
UnScheduled	FUNCTIONAL CHECK FLIGHT POST ENGINE INSTALLATION	39-A-00-00-00-00A-34BA-A	0	0:00	0:00	0:00
Special Inspections	PILOT AND CO-PILOT LIVE VEST REPLACEMENT	CAD 6 PART 3 PARA 4.3.2.1	0 On Condition	-	-	-
UnScheduled	DEFECT RECTIFICATION (DURING 4Y INSP)	AS PER WORKSHEET	0	0:00	0:00	0:00
UnScheduled	RADOME PANEL DEBOND AND CORROSION	AS PER WORKSHEET	0 Not Applicable	-	-	-
UnScheduled	MAIN LANDING GEAR BOLT INSPECTION	39-A-32-10-00-00A-31AB-A	0 On Condition	-	-	-
UnScheduled	AIRCRAFT PRESERVATION	AMP 39-A-10-31-00-00A-0810-A, AMP 39-A-10-31-00-00A-850A-A	0 On Condition	-	-	-
UnScheduled	INSPECTION OF ANY SIGNS PRESSURE PIPELINE POWER CONTROL MODULE (PCM) CHAFING WITH AIRCOND CLAMP	AS PER WORKSHEET	0	0:00	0:00	0:00
UnScheduled	HYDRAULIC SYSTEM CONDITION AND LEAK CHECK	39-A-29-11-02-00A-364A-A, NO. 1 PUMP LEAK CHECK 39-A-29-12-02-00A-364A-A, NO. 2 PUMP LEAK CHECK 39-A-29-12-03-00A-364A-A, NO. 4 PUMP LEAK CHECK 39-A-29-11-00-00A-310A-A - NUMBER 1 MAIN HYDRAULIC SYSTEM - COMPONENTS AND LINES GENERAL VISUAL INSPECTION 39-A-29-12-00-00A-310A-A - NUMBER 2 MAIN HYDRAULIC SYSTEM - COMPONENTS AND LINES GENERAL VISUAL INSPECTION 39-A-29-10-00-00A-320A-A - MAIN HYDRAULIC SYSTEM - OPERATION TEST	0 On Condition	-	-	-
General Inspection	MAINTENANCE FLIGHT TEST SCHEDULE - ROTOR TRACK & BALANCE (MFTS - RTB)	39-A-18-10-01-00A-37CA-A 39-A-18-10-03-00A-37CA-A	0 On Condition	-	-	-
UnScheduled	ENGINE PRESERVATION	EMM 72.00.00 PARA 6	0 On Condition	-	-	-
UnScheduled	AIRCRAFT DEPRESERVATION	AMP 39-A-10-31-00-00A-870A-A	0 On Condition	-	-	-
UnScheduled	ENGINE DEPRESERVATION	EMM 72.00.00 PARA 6,	0 On Condition	-	-	-
UnScheduled	8 SEATS AIRCRAFT CONFIGURATION	AS PER WORKSHEET	0	0:00	0:00	0:00
UnScheduled	10 SEATS AIRCRAFT CONFIGURATION	AS PER WORKSHEET	0	0:00	0:00	0:00
UnScheduled	DURING AIRCRAFT POWER ON, CAS NO1 FUEL PROBE (NO. 1 TANK)	AS PER WORKSHEET	0 On Condition	-	-	-
UnScheduled	AIRCRAFT FIELD LOADABLE SOFTWARE (AN57A)	AN57A	0 On Condition	-	-	-

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	12
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
UnScheduled	LH LANDING LIGHT REPLACEMENT (NOT ILLUMINATE)	AS PER WORKSHEET	0 On Condition	-	-	-
UnScheduled	CAS AFT AIRCOND. RECTIFICATION TO BE CARRIED OUT.	AS PER WORKSHEET	0	0:00	0:00	0:00
UnScheduled	LH AND RH DOOR GAS SPRING LEAKING (REPLACEMENT)	ACI DRAWING NO. 41240-00-338 CABIN DOOR SECONDARY GAS SPRING INSTALLATION	0	0:00	0:00	0:00
UnScheduled	CLIP, SPRING TENSION BROKEN	AS PER WORKSHEET	0 On Condition	-	-	-
UnScheduled	LP PORT - SUSPECT SLOW LEAK OF REFRIGERANT	AS PER WORKSHEET	0 Not Applicable	-	-	-
UnScheduled	RH WINDSHIELD FRAME TOUCH UP	AS PER WORKSHEET	0 On Condition	-	-	-
UnScheduled	SMOKE DETECTOR INSTALLATION	AS PER WORKSHEET	0	0:00	0:00	0:00
UnScheduled	AIRCRAFT COMPONENT REMOVAL/INSTALLATION	AS PER WORKSHEET	0 Not Applicable	-	-	-
UnScheduled	SMOKE DETECTOR REMOVAL/INSTALLATION	AS PER WORKSHEET	0 On Condition	-	-	-
UnScheduled	MR LAG DAMPER BOLT PLAY INSPECTION	AS PER WORKSHEET	0 On Condition	-	-	-
General Inspection	IGB INSPECTION FOR CONDITION CHECK		0 On Condition	-	-	-
UnScheduled	RIGHT WINDSHIELD REPLACEMENT DUE CRACK DURING FLIGHT (AJL 1237)	39-A56-11-04-00A-520A-A (REMOVAL), 39-A-56-11-04-00A-720A-A (INSTALL)	0 On Condition	-	-	-
UnScheduled	HF ANTENNA COUPLER , HF POWER AMPLIFIER AND HF RECEIVER-EXCITER RE-INSTALLATION	AS PER WORKSHEET	0 On Condition	-	-	-
UnScheduled	HF ANTENNA COUPLER , HF POWER AMPLIFIER AND HF RECEIVER-EXCITER REMOVAL (TO TROUBLESHOOT 9M-YPG)	AS PER WORKSHEET	0 On Condition	-	-	-
UnScheduled	AUXILIARY BATTERY REMOVAL TO BE PERFORMED	ICA 11143 - LEAD ACID BATTERY	0 Untracked	0:00	0:00	0:00
UnScheduled	AIRCRAFT MAIN BATTERY REMOVAL TO BE PERFORMED	ICA 11143 - LEAD ACID BATTERY	0 On Condition	-	-	-
UnScheduled	MGB OIL FILTER ON CAS DURING EGR	WP-YTL-20-752	0	0:00	0:00	0:00
UnScheduled	FOUND ABNORMALITY ON MR PITCH CHANGE LINK RUBBER RETAINING WASHER	AS REQUIREDWP-YTL-20-655	0 On Condition	-	-	-
UnScheduled	LAMP, L/H EMERGENCY LIGHT DOES NOT ILLUMINATE DURING FUNCTIONAL CHECK	WP-YTL-20-571 (AJL 1220)	0 On Condition	-	-	-
UnScheduled	LH MAIN WHEEL TIRE TORN (TYRE REPLACEMENT)	AMP 39-B-32-41-03-01A-921A-K	0 On Condition	-	-	-
UnScheduled	TAIL ROTOR SERVO LEAKING (REPLACEMENT)	AMP 39-A-67-32-01-00A-520A-A TAIL ROTOR SERVO ACTUATOR - REMOVE PROCEDURE AMP 39-A-67-32-01-00A-720A-A TAIL ROTOR SERVO ACTUATOR - INSTALL PROCEDURE	0 On Condition	-	-	-

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	13
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
UnScheduled	MAIN ROTOR SERVO LEAKING (REPLACEMENT))	39-A-67-31-01-00A-520A-A NUMBER 1 SERVOACTUATOR - REMOVE PROCEDURE 39-A-67-31-01-00A-720A-A NUMBER 1 SERVOACTUATOR - INSTALL PROCEDURE 39-A-67-31-02-00A-520A-A NUMBER 2 SERVOACTUATOR - REMOVE PROCEDURE 39-A-67-31-02-00A-720A-A NUMBER 2 SERVOACTUATOR - INSTALL PROCEDURE 39-A-67-31-03-00A-520A-A NUMBER 3 SERVOACTUATOR - REMOVE PROCEDURE 39-A-67-31-03-00A-720A-A NUMBER 3 SERVOACTUATOR - INSTALL PROCEDURE	0 On Condition	-	-	-
UnScheduled	M/R LAG DAMPER REPLACEMENT (LEAKING)	AMP 39-A-62-22-02-00A-520A-A (REMOVED PROCEDURE) AMP 39-A-62-22-02-00A-720A-A (INSTALLED PROCEDURE)	0 On Condition	-	-	-
Scheduled Inspection	COCKPIT FIRE EXTINGUISHER REPLACEMENT	DMC REF: 39-A-26-24-01-00A-520A-A, 39-A-26-24-01-00A-720A-A	0	0:00	0:00	0:00
Special Inspections	ELT REPLACEMENT	39-A-25-61-02-00A-520A-K, 39-A-25-61-02-00A-720A-K	0 On Condition	-	-	-
Scheduled Inspections	1M ZING HUMS DOWNLOAD	STC# SR03260NY, DOC NO. 3028-0009-GP	1 Months	31/10/2018	00/00/0000	0 Day
UnScheduled	ELT PROGRAMMING	AS REQUIRED	0 Not Applicable	-	-	-
Special Inspections	ACCUMULATOR PACK REPLACEMENT		0 On Condition	-	-	-
UnScheduled	FIRE EXTINGUISHER PN: A344T SN: A-30850582 & SN: Y-688698 Due 6Y (Discard DT25-14) on 29-Apr-2020 - MMIR 000300361231 and 000300361232. PO GAM-PO-19-618 and GAM-PO-19-619 (DUE DATE SYSTEM ONLY FOR MONITORING/CHASER)- PART RECEIVE- CORE UNIT RETURN	AS REQUIRED	30 On Condition	-	-	-
UnScheduled	MR LAG DAMPER (000300361143) and ANTI ROTATION BLOCK (000300361144). - PO, GAM-PO -19-612 (DUE DATE FOR SPARE MONITORING AND CHASER ONLY)- PTF/RTB REQUIRE POST MR LAG DAMPER REPLACEMENT	AS REQUIRED	14 Not Applicable	-	-	-
UnScheduled	03 EA WIRE ROPE ASSY AND 06EA COTTER PIN BROKEN STRAND TO BE REPLACED (DUE DATE ONLY FOR MONITORING AND CHASER)- MMIR 000300363813 and 000300363814. PO, GAM-PO-20-034	AS REQUIRED	14 Not Applicable	-	-	-
UnScheduled	WIRE ROPE ASSY FOUND DAMAGE DURING POST FLIGHT CHECK	AS REQUIRED	0 On Condition	-	-	-
UnScheduled	AFT COND FAIL (AJL 1148)	AS PER WORKSHEET (TECH LOF DECEFT AJL 1148)	0 On Condition	-	-	-

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	14
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
UnScheduled	COCKPIT FIRE EXTINGUISHER REPLACEMENT (FOUND LOW PRESSURE DURING POST-FLIGHT)	AMP 39-A-26-24-01-00A-520A-A	0 Untracked	0:00	0:00	0:00
UnScheduled	NO.1 AND NO. 2 MCDU VHF TRANSMISSION BREAKING THROUGH BETWEEN VHF COMM 1 AND VHF COMM 2	AS PER WORKSHEET	0 On Condition	-	-	-
UnScheduled	SB 139-419 COMPLIANCE (RADIO ANTENNA + BRACKET REMOVAL FOR ACCESS)	IETP 39-A-34-31-51-00A-520A-A	0 On Condition	-	-	-
UnScheduled	SB 139-419 COMPLIANCE (VOR ANTENNAS REMOVAL FOR ACCESS)	AMP 39-A-34-32-02-00A-520A-A AND 39-A-34-32-06-00A-520A-A	0 On Condition	-	-	-
UnScheduled	SB 139-419 COMPLIANCE (T/R SERVO CONTROL LINE TUBES REMOVAL)	AMP 39-A-20-40-00-00A-010A-A	0 On Condition	-	-	-
UnScheduled	SB 139-419 COMPLIANCE (REMOVAL FOR ACCESS)	AMP 39-A-53-41-01-00A-520A-A AND 39-A-53-41-02-00A-520A-A	0 On Condition	-	-	-
UnScheduled	SB 139-419 COMPLIANCE (HF ANTENNA + SUPPORT REMOVAL FOR ACCESS)	AMP 39-A-23-14-04-00A-520A-K	0 On Condition	-	-	-
UnScheduled	SB 139-419 COMPLIANCE (#3 TRDS REMOVAL FOR ACCESS)	AMP 39-A-65-11-05-00A-520A-A	0 On Condition	-	-	-
UnScheduled	BT 139-419 COMPLIANCE (CONTROL ROD 49 REMOVAL FOR ACCESS)	AMP J9-A-67-21-15-00A-520A-A	0 On Condition	-	-	-
UnScheduled	SB 139-419 COMPLIANCE (CONTROL ROD 48 REMOVAL FOR ACCESS)	AMP 39-A-67-21-13-00A-520A-A	0 On Condition	-	-	-
UnScheduled	SB 139-429 + 419 COMPLIANCE (MRB REMOVAL FOR SAFETY)	AMP 39-A-62-11-01-00A-520A-A	0 On Condition	-	-	-
UnScheduled	SB139-419 COMPLIANCE (TGB AND TAIL ROTOR GROUP REMOVAL)	AMP 39-A-65-22-01-00A-520A-A	0 On Condition	-	-	-
UnScheduled	AIRCRAFT PRESERVATION IAW: IETP AW139, 33rd Issue Updated 2019-04-12 EMM PT6C-67C REVISION NO. 22, dated Mar, 25/2019	AMP-39-A-10-30-00-00A-028A-A	0 On Condition	-	-	-
UnScheduled	AIRCRAFT TAIL BOOM SECTION TOUCHUP/REPAINTING (POST SB139-419)	AMP-39-A-51-10-01-00A-257A-A	0 On Condition	-	-	-
UnScheduled	SB139-419 PART I & III COMPLIANCE (TAIL STRUCTURE ASSY IMPROVEMENT)	SB139-419 REV./	0 On Condition	-	-	-
UnScheduled	SB139-429 PART I & II COMPLIANCE (WEIGHT EXTENSION 7000 KG)	SB139-429 REV./	0 On Condition	-	-	-
UnScheduled	FLIGHT GUIDANCE CONTROL INSTALLATION	DMC: 39-A-22-12-01-00A-720A-A	0 On Condition	-	-	-
UnScheduled	ENGINE PRESERVATION PT6C-67C	PT6C-67C EMM 72.00.00	0 On Condition	-	-	-
UnScheduled	SHORT TERM STORAGE	AMP 39-A-10-32-00-00A-810A-A, 39-A-10-32-00-00A-850A-A, 39-A-10-32-00-00A-870A-A, EMM 72.00.00 PARA 6.	0 On Condition	-	-	-
Scheduled Inspection	BOV CLOSING POINT CHECK	PT6-67C MM 75-30-00	0 Not Applicable	-	-	-

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	15
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
UnScheduled	FTR SWITCH REPLACEMENT (INTERMITTENT)	AS REQUIRED	0 Not Applicable	-	-	-
UnScheduled	AFT/CABIN AIRCOND FAIL ON CAS (AJL 1049)	AS REQUIRED	0 On Condition	-	-	-
UnScheduled	NOSE LANDING GEAR FOUND LOW	AS REQUIRED	0 On Condition	-	-	-
UnScheduled	LH WINDSHIELD CRACK (REPLACEMENT)	AS REQUIRED	0 On Condition	-	-	-
UnAssigned	SINGLE RESCUE HOIST - 3 MONTH INSPECTION	39-A-25-96-01-00A-31AA-K	0	0:00	0:00	0:00
General	SEAT CONFIG CHANGE (TROOP SEATS) - 9 PAX	AMP 39-C-25-27-02-00A-520A-K	0 On Condition	-	-	-
General	SEAT CONFIG CHANGE (TROOP SEATS) - 10 PAX	AMP 39-C-25-27-02-00A-520A-K	0 On Condition	-	-	-
General	SEAT CONFIG CHANGE (NORMAL) - 12 PAX		0 On Condition	-	-	-
General	SEAT CONFIG CHANGE (VIP) - 8 PAX		0 On Condition	-	-	-
General	SEAT CONFIG CHANGE (VIP) - 10 PAX		0 On Condition	-	-	-
General	SINGLE RESCUE HOIST ASSY - INSTALL	AMP 39-A-25-96-01-00A-720A-K	0 On Condition	-	-	-
General	SINGLE RESCUE HOIST ASSY - REMOVAL	AMP 39-A-25-96-01-00A-520A-K	0 On Condition	-	-	-
General	UNDERSLUNG INSTALLATION	AMP 39-A-25-92-01-00A-720A-K	0 On Condition	-	-	-
General	UNDERSLUNG REMOVAL	AMP 39-A-25-92-01-00A-520A-K	0 On Condition	-	-	-
Servicing	AIRCRAFT MONTHLY BODY WASH	AMP 39-A-12-30-01-00A-258A-A	0 On Condition	-	-	-
UnAssigned	DEFECT : TO CARRY OUT #2 HYDRAULIC FUNCTIONAL CHECK INCLUDING UNDERCARRIAGE AND SYSTEM BLEEDING DUE TO SUSPECTED AIR INTRODUCED IN THE SYSTEM	REFERENCE :	0 Untracked	0:00	0:00	0:00
UnAssigned	#2 PCM RETURN FILTER POP UP INDICATOR REPLACEMENT	REFERENCE:	0	0:00	0:00	0:00
UnAssigned	#2 PCM OPERATION TEST	39-A-29-12-01-00A-320A-A	0 On Condition	-	-	-
Special Inspections	NOSE WHEEL - SDI AND EDDY CURRENT TEST ON WHEEL HUB	39-A-32-41-00-00A-287A-B	5 Tyre Replaced	0:00	0:00	0:00 Events
Scheduled Inspections	BT139-450 REV. C PART VI COMPLIANCE	BT139-450 REV. C PART VI	100 Airframe Hours	0:00	0:00	0:00 Hours
Scheduled Inspections	25FH BT139-467 PART I COMPLIANCE, TAIL ROTOR DRIVE LINE (TRDL) BEARING SUPPORT BRACKET	BT139-467 REV. /	25 Airframe Hours	0:00	0:00	0:00 Hours
Calendar Inspection	AIRCOND DRIVEBELT REPLACEMENT	AS PER WORKSHEET	2 Years	00/00/0000	00/00/0000	0 Day
UnAssigned	TR LIGHTNING COND JUMPER REPL	AS PER WORKSHEET	0	0:00	0:00	0:00
UnAssigned	TORQUE CHECK POST TR HEAD INSTALLATION	39-A-64-21-00-00A-31AB-A	10 Untracked	0:00	0:00	0:00
UnAssigned	TAIL ROTOR HALF SCISSOR REPLACEMENT	39-A64-31-02-00A-720A-A	0	0:00	0:00	0:00
UnAssigned	#2 PCM RETURN FILTER REPLACEMENT	AS PER WORKSHEET	0	0:00	0:00	0:00
UnAssigned	TAIL ROTOR SERVO CONTROL REPLACEMENT	AS PER WORKSHEET	0	0:00	0:00	0:00
UnAssigned	TGB REPLACEMENT	AS PER WORKSHEET	0	0:00	0:00	0:00
UnAssigned	LH MAIN LDG GEAR TYRE REPLACEMENT	AMP 39-A-32-41-03-01A-921A-B	0 On Condition	-	-	-
Servicing	MONTHLY AIRCRAFT BODY WASH	N/A	0 On Condition	-	-	-
General	FIRST AID KIT INSPECTION	OP REQUIREMENT; MAINT. SCHEDULE JBPM.CAMO.AMP.AW139 ISSUE 1 REV 0 07JAN20	1 Years	00/00/0000	00/00/0000	0 Day

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	16
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
General	MODE S CODE	DCAM FLT OPS REQ	0 Not Applicable	-	-	-
General	PERMIT TO FLY	DCAM Airworthiness Notices	1 Months	00/00/0000	00/00/0000	0 Day
Scheduled Inspection	20 FH INSPECTION	AMPI 05-21 SHRS T6	20 Airframe Hours	0:00	0:00	0:00 Hours
Scheduled Inspection	300 FH // 2 Y INSPECTION	AMPI 05-21, SUMC T3,	2 Years	00/00/0000	00/00/0000	0 Day
Scheduled Inspection	300 FH // 2 Y INSPECTION	AMPI 05-21, SUMC T3,	300 Airframe Hours	0:00	0:00	0:00 Hours
Scheduled Inspection	900 FH // 6 M INSPECTION	EMM 05-20	900 Airframe Hours	0:00	0:00	0:00 Hours
Scheduled Inspection	900 FH // 6 M INSPECTION	EMM 05-20	6 Months	00/00/0000	00/00/0000	0 Day
Scheduled Inspection	900 FH // 6 M INSPECTION	EMM 05-20	900 Airframe Hours	0:00	0:00	0:00 Hours
Scheduled Inspections	600 FH // 1 Y CORROSION CONTROL PROGRAM	AMP 39-A-20-30-02-00A-028A-E	1 Years	00/00/0000	00/00/0000	0 Day
Scheduled Inspections	600 FH // 1 Y CORROSION CONTROL PROGRAM	AMP 39-A-20-30-02-00A-028A-E	600 Airframe Hours	0:00	0:00	0:00 Hours
Scheduled Inspections	1 YEAR // EVERY WHEEL ASSY REMOVAL INSPECTION	AMPI 05-21, SUMC T3	1 Years	00/00/0000	00/00/0000	0 Day
UnScheduled	NO. 1 FUEL SHUTOFF VALVE (SOV) STUCKED IN CROSS POSITION (REPLACEMENT REQUIRED)	39-A-28-22-01-00B-92AA-B Fuel manifold - Replacement of components	0 On Condition	-	-	-
Scheduled Inspection	BOV CLOSING POINT CHECK	PT6-67C MM 75-30-00	0	0:00	0:00	0:00
Scheduled Inspection	RH TANKS FOAM INSTALLATION PN: 3G2810A00413, DUE 10 YEARS DISCARD	DT28-01 (DISCARD), AMPI 05-13	10 Years	00/00/0000	00/00/0000	0 Day
Scheduled Inspections	LH TANKS FOAM INSTALLATION PN: 3G2810A00413, DUE 10 YEARS DISCARD	DT28-01 (DISCARD), AMPI 05-13	10 Years	00/00/0000	00/00/0000	0 Day
General	EASA AD 2022-0182 PARA 7 (EASB 139-725 REV A PART 4) - ATA 64-TAIL ROTOR DUPLEX BEARING INSPECTION AND REPLACEMENT	EASA AD 2022-0182, EASB 139-725 REV.A	0	0:00	0:00	0:00
General	MAIN ROTOR HEAD REINSTALLATION	AS PER WORKSHEET	0 Untracked	0:00	0:00	0:00
UnScheduled	TR BLADE EROSION SHIELD REPLACEMENT	TMI 139-549	0 On Condition	-	-	-
General	EASA AD 2022-0205 PARA (1) (ASB139-724 REV.B)	EASA AD 2022-0205 ASB 139-724 REV.B	50 Untracked	0:00	0:00	0:00 Hours
Schedule Inspection - YTL Config	**4 Y INSPECTION	AMPI 05-21, SUMC T3	4 Not Applicable	-	-	-
Scheduled Inspection - Default Config	1 M INSPECTION	AMPI 05-21, SUMC T3	1 Not Applicable	-	-	-
Scheduled Inspection - Default Config	3 M INSPECTION	AMPI 05-21, SUMC T3	3 Not Applicable	-	-	-
Scheduled Inspection - Default Config	6 M INSPECTION	AMPI 05-21, SUMC T3	6 Not Applicable	-	-	-
Scheduled Inspection	30 M INSPECTION	AMPI 05-21, SUMC T3	30 Not Applicable	-	-	-
Scheduled Inspections	1Y INSPECTION (AF + MOD)	AMPI 05-21, SUMC T3, 05-21 GVC T2 MODIFICATION DOCUMENTS AS PER WORKSHEET	1 Not Applicable	-	-	-
Scheduled Inspection - Default Config	3 Y INSPECTION	AMPI 05-21, SUMC T3 NOTE 32	3 Not Applicable	-	-	-

INSPECTIONS

INSPECTIONS

Aircraft Registration:	9M-YTL	Serial No:	41358	Date:	21/02/2023	Page No:	17
Aircraft Hours:	376:11	Landings:	575.00	Engine 1:	376:11	Engine 2:	376:11

Type	Inspection	Reference	Period	Last Done	Next Due	Remaining
Scheduled Inspection - Default Config	50 FH // 2 M INSPECTION	AMPI 05-21 GVC T2	50 Not Applicable	-	-	-
Scheduled Inspection - Default Config	50 FH // 2 M INSPECTION	AMPI 05-21 GVC T2	2 Not Applicable	-	-	-
Scheduled Inspection - Default Config	150 FH // 1 Y INSPECTION	AMPI 05-21, SUMC T3	150 Not Applicable	-	-	-
Scheduled Inspection - Default Config	150 FH // 1 Y INSPECTION	AMPI 05-21, SUMC T3	1 Not Applicable	-	-	-
Scheduled Inspection	300 FH // 6 M INSPECTION	AMPI 05-21, SUMC T3	300 Not Applicable	-	-	-
Scheduled Inspection - Default Config	300 FH // 1 Y INSPECTION	AMPI 05-21, SUMC T3, GVC T2	300 Not Applicable	-	-	-
Scheduled Inspection - Default Config	300 FH // 1 Y INSPECTION	AMPI 05-21, SUMC T3, GVC T2	1 Not Applicable	-	-	-
Scheduled Inspection	400 FH // 1 Y INSPECTION	AMPI 05-21, SUMC T3	0 Not Applicable	-	-	-
Scheduled Inspection	500 FH // 1 Y INSPECTION	AMPI 05-21, SUMC T3	0 Not Applicable	-	-	-
Scheduled Inspection - Default Config	**600 FH // 1 Y INSPECTION	AMPI 05-21, SUMC T3	600 Not Applicable	-	-	-
Scheduled Inspection - Default Config	**600 FH // 1 Y INSPECTION	AMPI 05-21, SUMC T3	1 Not Applicable	-	-	-
Scheduled Inspection - Default Config	900 FH // 1 Y INSPECTION (AF & ENG)	AMPI 05-21, SUMC T3, EMM 05-20	0 Not Applicable	-	-	-
Scheduled Inspection	1200 FH // 1 Y INSPECTION	AMPI 04-30 CMR T2, AMPI 05-20 SMC T3	0 Not Applicable	-	-	-
Scheduled Inspection	5000 FH // RESCUE HOIST ASSY OVHL INSPECTION	AMPI 05-21 SRHS T6	5000 Not Applicable	-	-	-
Scheduled Inspection	4000 EXTERNAL HOIST LIFT INSPECTION	AMPI 04-20 MI T2	4000 Not Applicable	-	-	-
Scheduled Inspection	6000 EXTERNAL LOAD CYCLES INSPECTION	AMPI 05-21 SUMC T3	6000 Not Applicable	-	-	-
Scheduled Inspections	1 YEAR // EVERY WHEEL ASSY REMOVAL INSPECTION	AMPI 05-21, SUMC T3	1 Not Applicable	-	-	-
Scheduled Inspection	900 FH //36 M INSPECTION - ENG #1	EMM 05-20	900 Not Applicable	-	-	-
Scheduled Inspection	900 FH //36 M INSPECTION - ENG #1	EMM 05-20	36 Not Applicable	-	-	-