

2019 OCT 22 TEST CELL : 3204 BUILD SPEC.: 1019

ENGINE TESTED AND ACCEPTED IN ACCORDANCE WITH E&TI : 668

FINAL VANE FLOW AREAS FIRST STAGE : 21513 3S7 6.87  
SECOND STAGE : 21513 2S2 22.60

PERFORMANCE DATA

PERF.ACCEPTANCE MAX CONTINUOUS

SPEC ACTUAL SPEC ACTUAL

SHAFT SPEED 21000. 21000. 21000.  
S.L.S. STD.DAY POWER 1300. 1300. 1000.  
I.T.T. (T5A TRIMMED) DEG R 1648. 1640.  
T5D (DERIVED) DEG R 1778. 1728.  
GAS GEN. SPEED RPM 35800 35400.  
SFC @ 18400 BTU/LB LB/SHP.HR 0.577 0.557

FUEL TYPE : CPW 204

TEST LHV : 18504. BTU/LB

S.G. : 0.817 @ 54. DEG F

OIL TYPE : PWA 521 TYPE II

OIL CONSUMPTION : 0.0 LB/HR

OIL PRESSURE AT 32000 RPM : 105.2 PSI

@ OIL TEMPERATURE OF : 202.35 DEG F

I.T.T. TRIM BIAS : 49.0 DEG C @ 15 DEG C

TORQUE TRIM SLOPE : 1.020 %Q/%Q

TORQUE TRIM DATUM : -5.06 %Q

SPEC ACTUAL

=====

ENGINE DRY WEIGHT

452.1 443.7

PRODUCTION SIGNATURE :

*D. NICHOLS*

7  
DAC8  
8

INSPECTION SIGNATURE :

*N. VOLLO*

3  
0AC1  
7

GOVERNMENT INSPECTOR :

THE UNDERSIGNED CERTIFIES THAT THIS RECORD ACCURATELY SETS FORTH THE EVENTS DURING THE TEST MADE ON THE ENGINE THEREIN IDENTIFIED.

DATE 23 OCT 2019 FOREMAN, ASSY.&TEST INSP :

G. GERTRIDGE

*G. Gertridge*



T.C. 4-58  
NO. 003