

CHART A - EQUIPMENT LIST
Report 139G0840W005/02 Rev. M

26 June, 2018

MODEL: AW139		REGISTRATION MARKS			S/N 31809			RECORD OF CHECKING (Date and Signature)					
ITEM NUMBER	AUXILIARY EQUIPMENTS - ICE		Q.ty	WEIGHT (Kg)	ARM (mm)	MOMENT (Kgmm)	Basic configuration	In helicopter	Chart C entry	In helicopter	Chart C entry	In helicopter	Chart C entry
	P/N	DENOMINATION											
3112	4G3000F00111	Kit limited ice protection system	1	103,30	4300	444190	O						
-	4G3000A02511	LIPS fixed parts	1	44,03	3506	154369	O						
-	4G3000A02611	LIPS removable parts	1	36,00	5373	193428	O						
3113	4G3000F00211	Kit full ice protection system	1	227,10	6061	1376453	O						
-A	4G3000A00612	Full ice protection system complete provision	1	61,70	6548	403992	O						
-B	4G3000A00613	Full ice protection system complete provision	1	58,40	6536	381702	O						
-C	4G3000A00614	Full ice protection system complete provision	1	54,86	3565	195576	O						
-A	3G5306P38111	External ice fairing hoist retro mod	1	0,08	4300	344	O						
-B	3G5306P38112	External ice fairing hoist retro mod	1	0,08	4300	344	O						
-	4G3000A00812	Full ice protection system fixed parts	1	66,30	5403	358240	O						
-	4G3000A00711	Full ice protection system removable parts	1	104,60	6237	665422	O						
-	(A) 4G2420A05511	45 KVA ac generator installation	1	24,76	4581	113426	O						
	(B) 4G2420A05512	45 KVA ac generator installation	1	24,21	4579	110858	O						
	(A) 4G2420A05611	25 KVA ac generator installation	1	16,90	4584	77470	O						
	(B) 4G2420A05612	25 KVA ac generator installation	1	16,57	4585	75973	O						
	(A) 4G2420A05711	25 KVA ac generator installation on AGB installation	ALT	15,60	4584	71510	O						
	(B) 4G2420A05712	25 KVA ac generator installation on AGB installation	ALT	15,22	4505	68566	O						
	4G3000A01311	Full FIPS electro-avionic removable parts	1	61,50	7580	462607	O						
	4G3000A01711	FIPS electro/structural supports	1	0,23	2000	460	O						
	4G3080A09911	Ice detectors measuring heads installation	1	2,90	3397	16679	O						