CHART A - EQUIPMENT LIST
Report 139G0840W005/02 Rev. J

RECORD OF CHECKING (Date and Signature)

12/18/2013

A15 050

MODEL: AW139 **REGISTRATION MARKS** N165MM **S/N** 41358

ITEM NUMBER	AUXILIARY EQUIPMENTS - COMMUNICATIONS		Q.ty	WEIGHT (Kg)	ARM (mm)	MOMENT (Kgmm)	Basic configuration	In helicopter	Chart C entry	In helicopter	Chart C entry	In helicopter	Chart C entry
	P/N	DENOMINATION											
1931	4G2350F01013	Kit ICS AV900 cabin station 4 / 5 soft liner		10.48	4250	44527	O						
-	4G2350A03211	ICS AV900 cabin station 4 electrical installation	1	2.02	3398	6847	O						
-	4G2350A03313	ICS AV900 cabin station 4 complete provision	1	4.18	3166	13217	O						
-	4G2350A03612	ICS AV900 cabin station 5 electrical installation	1	2.02	5076	10259	O						
-	4G2350A03712	ICS AV900 cabin station 5 complete provision	1	2.26	4778	10798	O						
1932	4G2350F01511	Kit 150 ft aural inhibit	1	0.36	3086	1095	O						
-	4G2350A04213	150 ft aural inhibit complete provision	1	0.36	3086	1095	O						
1933	4G2350F01512	Kit 150 ft aural inhibit	1	0.15	3980	597	O						
1934	4G2350F01813	Kit ICS cabin utility 8 pax	1	11.19	4021	45009	O						
-	3G2350A05013	ICS cabin utility complete provision	1	9.39	3721	34932	O						
-	3G2350A05113	ICS cabin utility installation	1	1.81	5583	10077	O						
-	3G2350A05114	ICS cabin utility installation	1	1.81	5583	10077	O						
1935	4G2350F01814	Kit ICS cabin utility 8 pax soft liner	1	9.35	4202	39299	O						
-	3G2350A05014	ICS cabin utility complete provision	1	7.57	3877	29362	O						
-	3G2350A05112	ICS cabin utility installation	1	1.78	5583	9938	O						
1936	4G2350F01913	Kit ICS AV900 cabin corners soft liner	1	5.32	3060	16279	O						
-	4G2350A03211	ICS AV900 cabin station 4 installation	1	2.02	3500	7053	O						
-	4G2350A03313	ICS AV900 cabin station 4 complete provision	1	3.30	2800	9240	O						

CHART A - EQUIPMENT LIST

Report 139G0840W005/02 Rev. J

RECORD OF CHECKING (Date and Signature)

12/4/2013

A15 050

MODEL: AW139 | REGISTRATION MARKS N157MM | S/N 41356

ITEM NUMBER	AUXILIARY EQUIPMENTS - COMMUNICATIONS		Q.ty	WEIGHT (Kg)	ARM (mm)	MOMENT (Kgmm)	Basic configuration	In helicopter	Chart C entry	In helicopter	Chart C entry	In helicopter	Chart C entry
	P/N	DENOMINATION											
1931	4G2350F01013	Kit ICS AV900 cabin station 4 / 5 soft liner		10.48	4250	44527	O						
-	4G2350A03211	ICS AV900 cabin station 4 electrical installation	1	2.02	3398	6847	O						
-	4G2350A03313	ICS AV900 cabin station 4 complete provision	1	4.18	3166	13217	O						
-	4G2350A03612	ICS AV900 cabin station 5 electrical installation	1	2.02	5076	10259	O						
-	4G2350A03712	ICS AV900 cabin station 5 complete provision	1	2.26	4778	10798	O						
1932	4G2350F01511	Kit 150 ft aural inhibit	1	0.36	3086	1095	O						
-	4G2350A04213	150 ft aural inhibit complete provision	1	0.36	3086	1095	O						
1933	4G2350F01512	Kit 150 ft aural inhibit	1	0.15	3980	597	O						
1934	4G2350F01813	Kit ICS cabin utility 8 pax	1	11.19	4021	45009	O						
-	3G2350A05013	ICS cabin utility complete provision	1	9.39	3721	34932	O						
-	3G2350A05113	ICS cabin utility installation	1	1.81	5583	10077	O						
-	3G2350A05114	ICS cabin utility installation	1	1.81	5583	10077	O						
1935	4G2350F01814	Kit ICS cabin utility 8 pax soft liner	1	9.35	4202	39299	O						
-	3G2350A05014	ICS cabin utility complete provision	1	7.57	3877	29362	O						
-	3G2350A05112	ICS cabin utility installation	1	1.78	5583	9938	O						
1936	4G2350F01913	Kit ICS AV900 cabin corners soft liner	1	5.32	3060	16279	O						
-	4G2350A03211	ICS AV900 cabin station 4 installation	1	2.02	3500	7053	O						
-	4G2350A03313	ICS AV900 cabin station 4 complete provision	1	3.30	2800	9240	O						

CHART A - EQUIPMENT LIST

Report 139G0840W005/02 Rev. M

RECORD OF CHECKING (Date and Signature)

28 June, 2018

MODEL: AW139 | REGISTRATION MARKS | S/N 31809

ITEM NUMBER	AUXILIARY EQUIPMENTS - COMMUNICATIONS		Q.ty	WEIGHT (Kg)	ARM (mm)	MOMENT (Kgmm)	Basic configuration	In helicopter	Chart C entry	In helicopter	Chart C entry	In helicopter	Chart C entry
	P/N	DENOMINATION											
1945	4G2350F01013	Kit ICS AV900 cabin station 4 / 5 soft liner		8,07	3700	29859	O						
-	4G2350A03211	ICS AV900 cabin station 4 electrical installation	1	2,02	3397	6845	O						
-	4G2350A03314	ICS AV900 cabin station 4 complete provision	1	4,05	3166	12808	O						
-	4G2350A03612	ICS AV900 cabin station 5 electrical installation	1	2,01	5076	10203	O						
1946	4G2350F01014	Kit ICS AV900 cabin stations 4 and 5 enhanced	1	9,48	4001	37929	O						
-	4G2350A03211	ICS AV900 cabin station 4 electrical installation	1	2,02	3397	6845	O						
-	4G2350A03313	ICS AV900 cabin station 4 complete provision	1	3,21	3166	10162	O						
-	4G2350A03611	ICS AV900 cabin station 5 electrical installation	1	2,02	5076	10254	O						
-	4G2350A03713	ICS AV900 cabin station 5 complete provision	1	2,24	4778	10703	O						
1947	4G2350F01511	Kit 150 ft aural inhibit	1	0,36	3086	1095	V						
-	4G2350A04213	150 ft aural inhibit complete provision	1	0,36	3086	1095	O						
1948	4G2350F01512	Kit low speed ldg aural warning	1	0.15	3980	597	V						