CHART A - EQUIPMENT LIST

Report 139G0840W005 Rev. E

RECORD OF CHECKING (Date and Signature)

Sep. 14, 2010

MODEL: AW139 | **REGISTRATION MARKS** | **S/N** 31316

ITEM NUMBER	AUXILIARY EQUIPMENTS - ICE		Q.ty	WEIGHT (Kg)	ARM (mm)	MOMENT (Kgmm)	Basic configuration	In helicopter	Chart C entry	In helicopter	Chart C entry	In helicopter	Chart C entry
	P/N	DENOMINATION											
2210	4G3000F00211	Kit full ice protection system	1	219,872	6069	1334445	O						
-	4G3000A00611	Full ice protection system complete provision	1	50,727	6548	332145	O						
-	4G3000A00811	Full ice protection system fixed parts	1	61,101	5403	330147	O						
-	4G3000A00711	Full ice protection system removable parts	1	106,697	6237	665422	O						
	4G2420A05511	45 KVA ac generator installation	1	24,180	4581	110769	O						
	4G2420A05611	25 KVA ac generator installation	1	16,360	4584	74994	O						
	4G2420A05711	25 KVA ac generator installation on AGB installation	ALT	16,390	4584	75132	O						
	4G3000A01311	Full FIPS electro-avionic removable parts	1	61,030	7580	462607	O						
	4G3000A01711	FIPS electro/structural supports	1	0,230	2000	460	O						
	4G3080A09911	Ice detectors measuring heads installation	1	4,910	3397	16679	O						