CHART A - EQUIPMENT LIST

Report 139G0840W005/02 Rev. M

RECORD OF CHECKING (Date and Signature)

26 June, 2018

MODEL: AW139 | **REGISTRATION MARKS** | **S/N** 31809

ITEM NUMBER	AUXILIARY EQUIPMENTS - MISCELLANEOUS / VIBRATION ATTENUATION		Q.ty	WEIGHT (Kg)	ARM (mm)	MOMENT (Kgmm)	Basic configuration	In helicopter	Chart C entry	In helicopter	Chart C entry	In helicopter	Chart C entry
	P/N	DENOMINATION											
1601	4G0000F00111	Kit increased gross weight 6800 Kg	1	0,11	8496	935	O						
1602	4G0000F00311	Kit increased gross weight 7000 Kg	1	6,85	5197	35599	V						
1603	3G1111F00111	Kit M/R blade painting scheme	1	0,00	5007	0	O						
1604	3G1111F00112	Kit M/R blade painting scheme	1	0,00	5007	0	O						
1605	3G1111F00113	Kit M/R blade painting scheme	1	0,00	5007	0	O						
1606	3G1111F00114	Kit M/R blade painting scheme	1	0,00	5007	0	O						
1607	3G1111F00115	Kit M/R blade painting scheme	1	0,00	5007	0	O						
1608	3G1111F00311	Kit M/R blade tip protection	1	0,00	5007	0	O						
1609	3G1112F00111	Kit T/R blade painting scheme	1	0,01	13653	123	O						
1610	3G1112F00112	Kit T/R blade painting scheme	1	0,01	13653	123	O						
1611	4G1113F00111	Kit marin protection	1	0,13	3527	444	O						

RECORD OF CHECKING
(Date and Signature)

26 June, 2018

CHART A - EQUIPMENT LIST

Report 139G0840W005/02 Rev. M

MODEL: AW139 | **REGISTRATION MARKS** | **S/N** 31809

ITEM NUMBER	AUXILIARY EQUIPMENTS - COMMUNICATIONS		Q.ty	WEIGHT (Kg)	ARM (mm)	MOMENT (Kgmm)	Basic configuration	In helicopter	Chart C entry	In helicopter	Chart C entry	In helicopter	Chart C entry
	P/N	DENOMINATION											
1949	4G2350F01813	Kit ICS cabin utility 8 pax	1	11,19	4021	45009	O						
-	3G2350A05013	ICS cabin utility complete provision	1	9,39	3721	34932	O						
-	3G2350A05113	ICS cabin utility installation	1	1,81	5583	10077	O						
-	3G2350A05114	ICS cabin utility installation	1	1,81	5583	10077	O						
1950	4G2350F01814	Kit ICS cabin utility 8 pax soft liner	1	9,35	4202	39299	V						
-	3G2350A05014	ICS cabin utility complete provision	1	7,57	3877	29362	O						
-	3G2350A05112	ICS cabin utility installation	1	1,78	5583	9938	O						
1951	4G2350F01913	Kit ICS AV900 cabin corners soft liner	1	6,06	2999	18174	O						
-	4G2350A03211	ICS AV900 cabin station 4 installation	1	2,02	3397	6845	O						
-	4G2350A03313	ICS AV900 cabin station 4 complete provision	1	4,05	2800	11329	O						
1952	4G2350F02111	Kit external loud speakers 900w	1	31,83	7420	236179	O						
-	3G2350A11811	External loud speakers 900w complete provision	1	5,63	6940	39072	O						
-	3G2350A11711	External loud speakers 900w equipment installation	1	26,20	7523	197103	O						
1953	4G2360F00111	Kit static discharge	1	0,038	2046	77,748	O						