CHART A - EQUIPMENT LIST

Report 139G0840W005/02 Rev. L

RECORD OF CHECKING (Date and Signature)

May 18, 2017

MODEL: AW139 | REGISTRATION MARKS | S/N 31763

ITEM NUMBER	AUXILIARY EQUIPMENTS - COMMUNICATIONS		Q.ty	WEIGHT (Kg)	ARM (mm)	MOMENT (Kgmm)	Basic configuration	In helicopter	Chart C entry	In helicopter	Chart C entry	In helicopter	Chart C entry
	P/N	DENOMINATION											
1918	4G2310F02911	Kit radio TETRA CHELTON	1	11,21	7775	87175	O						
-	3G2310A08411	Radio TETRA CHELTON installation	1	4,72	7947	37514	O						
-	3G2310A08511	Radio TETRA CHELTON complete provision	1	6,49	7650	49661	O						
1919	4G2310F02912	Kit radio TETRA CHELTON CH-150	1	8,65	6846	59218	O						
-	3G2310A08412	Radio TETRA CHELTON CH-150 installation	1	5,90	7039	41530	O						
-	3G2310A08512	Radio TETRA CHELTON CH-150 complete provision	1	2,75	6433	17691	O						
1920	4G2310F03011	Kit satcom SKYTRAC ISAT-200	1	12,83	6070	77875	O						
-	3G2310A08811	Satcom SKYTRAC ISAT-200 equipment installation	1	6,65	4150	27598	O						
1921	4G2310F03311	Kit TALON RT-8102	1	16,800	6776	113837	O						
-	3G2310A10411	TALON RT-8102 equipment installation	1	11,300	6967	78727	O						
1922	4G2310F03411	Kit radio TETRA AS3000	1	10,500	6288	66024	O						
-	3G2310A10611	Radio TETRA AS3000 equipment installation	1	6,800	6338	43098	O						
-	3G2310A10711	Radio TETRA AS3000 complete provision	1	3,700	6195	22922	O						
1923	4G2310F03711	Kit radio TETRA EADS (THRI)	1	3,380	4178	14122	O						
-	3G2310A12111	Radio TETRA EADS (THRI) complete provision	1	2,28	4549	10372	O						
-	3G2310A12211	Radio TETRA EADS (THRI) equipment installation	1	1,10	3407	3737	O						