CHART A - EQUIPMENT LIST

Report 139G0840W005/02 Rev. L

RECORD OF CHECKING (Date and Signature)

Apr. 12, 2016

(A1 166)

MODEL: AW139 | **REGISTRATION MARKS** | **S/N** 31726

ITEM NUMBER	AUXILIARY EQUIPMENTS - ICE		Q.ty	WEIGHT (Kg)	ARM (mm)	MOMENT (Kgmm)	Basic configuration	In helicopter	Chart C entry	In helicopter	Chart C entry	In helicopter	Chart C entry
	P/N	DENOMINATION											
3112	4G3000F00111	Kit limited ice protection system	1	96,60	4194	405140	O						
-	4G3000A02511	LIPS fixed parts	1	45,50	3506	159523	O						
-	4G3000A02611	LIPS removable parts	1	30,30	5197	157469	O						
3113	4G3000F00211	Kit full ice protection system	1	219,87	6069	1334445	O						
-	4G3000A00612	Full ice protection system complete provision	1	50,73	6548	332145	O						
-	3G5306P38111	External ice fairing hoist retro mod	1	3,00	3915	11745	O						
-	4G3000A00812	Full ice protection system fixed parts	1	61,10	5403	330147	O						
-	4G3000A00711	Full ice protection system removable parts	1	106,70	6237	665422	O						
-	4G2420A05511	45 KVA ac generator installation	1	24,18	4581	110769	O						
	4G2420A05611	25 KVA ac generator installation	1	16,36	4584	74994	O						
	4G2420A05711	25 KVA ac generator installation on AGB installation	ALT	16,39	4584	75132	O						
	4G3000A01311	Full FIPS electro-avionic removable parts	1	61,03	7580	462607	O						
	4G3000A01711	FIPS electro/structural supports	1	0,23	2000	460	O						
	4G3080A09911	Ice detectors measuring heads installation	1	4,91	3397	16679	O						